PW (1921) Depar

RMSC SERIES.

G.O. No. 1072 W
1072

DATED 29.7.21
29.7.21

[Despatch Abstract.]

23-10-19

C.E.—8

DEPARTMENT.

W&M A SECTION

Received ____ Registered 14 JUN 1921

CURRENT NUMBER 1343

Subject Construction of a girder bridge across Gowripur Vanka forming the estimate for the

ENCLOSURES

No. 1712

Spare copies ____ Station Bellary Dated the 10th June 1921 191

134

From (Name) J. M. M. Parker Esq

(Designation) Superintending Engineer, III Circ

To The

Chief Engineer of
Public Works Department.
M a d r a s.

Sir,

I have the honour to forward herewith a second - revised estimate amounting to Rs 40,500/- for the construction of a girder bridge across the Gowripur Vanka of Hospet Taluk, Bellary District and to request you will be good enough to obtain the sanction of the Government in the Local Municipal Department. The necessity for the revision is clearly set forth in the report accompanying the estimate and in the comparative statement. R.P.G.M.S.

2 A copy of the District Board's resolution sanctioning the revised estimate is herewith forwarded for information.

3 Copies of the first revised estimate and the plan approved therewith are also enclosed.

V

No authority is quoted for the deviation from sanctioned designs of foundations but the work was completed years ago.

2 copies
Hallett

S. Seshadri
For Superintending Engineer
III Circle.

13.6.21

Enclosures.

- 2nd revised estimate in 18 sheets
- -do- Comparative ~~complete~~ statement in 5 sheets (in duplicate)
- Statements of excess ✓
- Tracing D.B.E No.81/20-21. ✓
- Tracing of the bridge (unnumbered)
- Plan of details (Unnumbered)
- 1st revised estimate in 25 sheets

MB
13.6.21.

PUBLIC WORKS DEPARTMENT.

Note by the Chief Engineer, Public Works Department, No. 1343 Wks/A/21.1, dated 6th July 1921

The Superintending Engineer, Third Circle submits for sanction a second revised estimate amounting to Rs. 40,500 for constructing a girder bridge of 5 spans of 30' across the Gowripur Venka, Bellary District. The first revised estimate for Rs. ~~66,8~~ 36,800 for the work was sanctioned in G.O., No. 1627 L., dated 16th November 1916. The second revised estimate has been sanctioned by the District Board Bellary in their proceedings dated 23rd April 1921.

2. The chief cause for revising the estimate is due to the increase in the current market rates mainly on steel work.

3. The revised estimate has been scrutinised in the Chief Engineer's Office and found to be in order and the revised estimate amounting to Rs. 40,500 is recommended for sanction.

F.E.M.
22/7/21.
for C.E.

C Sect No 7

4

P. W. D.

Constructing a girder bridge across the Gowripur Vanka - Bellary Dt -

Cpo 134344/9 from the SE III Circle No 4712 dt 13.6.21
1/4 Mp 1-2/6
Note* of the CE. P. W. D. No 134344/9 dt 6.7.21.
p 136

DS

The SE III circle submits with Mp 1-2/6 his letter read above a second revised estimate amounting to Rs 40, 500 for Constructing a girder bridge across the Gowripur Vanka in the Bellary Dt. The original estimate for the work was Sanctioned in Govt 350 L dt 4.3.15 and the first revised estimate in Govt No 1627 L dt 16.11.1916. The 2nd revised estimate has been scrutinised in the C E's office and is found in order. The CE. recommends the revised estimate for Rs 40, 500 for Sanction of Govt. - A draft on the case is submitted and

14035 ~~Rejected, Etc for~~ may be sent to the L. S. G Dept for acceptance prior to issue

Go

Mp
4.7.21

F.E.M.
5-7-21

WD Lrs No 134344/9 dt 24.7.21
SG 7.7.21

L S Go No

GOVERNMENT BOARD OF REVENUE
11 JUL 1921
MUNICIPAL BRANCH

L S G Dept

ws

*The bridge is on the Madras Bombay trunk road.
The first revised estimate for the work was amounted to Rs 36,800, and the Board has already

grants to G.O. No. 1627 L 16/11/16 ®

received grants to this extent - the District [illegible]

	Date.	Initials.
When received for Fair-copying.	20.7.21	RL
When copied	21	
When examined	1.8.21	RL
When signed		
When despatched		

(1 WZ)

Gorno 350 L dt 4.3.1915

Go. No. 1627 L dt 16.11.16

No 1343 WB/14 ... From the SE III Circle No 4712 dt 10-6-21

Note by the CE. Govt No 43 WB/14-1 dt 13.7.21

Go

Mis ... No. 1072 W dt 28.7.21

The second revised estimate amounting to Rs 40,500 for Constructing a girder bridge across the Gouripur Vanka, the Bellary Dn is approved in supersession of the first revised estimate of Rs 36,800 approved in Gorno 1627 L dt 16.11.16 read again above

2. The plans and estimate are forwarded to the SE III Circle for technical sanction and their transmission to the Vice-President Dn Board. Bellary

DESPATCHED
Date 2/8/1921
Enclos Plans etc
sent to the separate

The SE III Circle with plans DBE No 81 dt 20.21 and 2 plans (not numbered) and estimates (in triplicate) pp 3-12 etc.

A.G. Meadows
LS Gt. Dept

K.D.G.M
5/7/21

TOO